																												ļļ.		<u> </u>				
PROJECT TITLE Kirtsis Parking Lot								COMPANY NAME RK Construction															<u> </u>				<u>[]</u>							
	PROJECT MANA	AGER Travis Fulle	r									E 08/0																						
			.,	,		,	.,			į																								
			CTART	FINISH	:	DCT OF TACK	WEEK	- /0/0 0	(4.0) I	WEEV a	/0/	0/20	WEEK	- /9/ I	9/56	WEEL	7 . (0)	20.0(0)	VA/E	EV - /o	/= a/a\	VA/E	EV C (o	den ol	- 6\ \ \M	IEEV -	10100	/22\ \\	MEEK	0 (0 106	0.00	WEE	V 0 (00 l0	10/=)
WBS NUMBER	TASK TITLE	TASK OWNER	START DATE	FINISH DATE	DURATION	PCT OF TASK COMPLETE	M T																											
INUMIDER	Mobilization	OWNER			DURATION	COMPLETE	IVI I	VV R	F	IVI I	VV K	Т	IVI I	VV R	Г	IVI I	VV	КГ	IVI	I W	K I	IVI	1 V	/ K	F IV	1 1	VV K	+-+	IVI I	VV	X F	IVI	ı vv	K F
1	Erosion Control		8/11/22			0%			+					+		-	+	-	+	-			-		-		_	+	-	+	+		+	
2	Straw Waddles		0//	0//		0%									-														-		+		-	
2.1	Inlet Protection		8/11/22	8/11/22	0												-					-							_	+	4			
2.2			8/11/22	8/11/22	0	0%		-														-						-		$\vdash$	-			
2.3	Construction Entrance		8/11/22	8/11/22	0	0%																-						-	-	-	+			-
2.4	Concrete Cleanout		8/11/22	8/11/22	0	0%																								+				
3	DEMO			0/ /		0%			-											_		-								-	_			
3.1	Saw Cut		8/11/22	8/11/22	0	0%														_		-						-	_	+	+			-
3.2	AC/Curb Removal		8/11/22	8/11/22	0	0%														_		-						-	_	+	+			
3.3	Remove Existing Gravel		8/15/22	8/17/22	2	0%									-							-						-		$\vdash$	4			
4	Site Work					0%																-								+	4			
4.3	Subgrade (Parking)		8/29/22	8/31/22	2	0%			-					-	$\perp$													-		$\vdash$	$\perp$			
4.4	Finish Grade (Parking)		9/6/22	9/12/22	6	0%			-					+-	$\perp$															$\perp$	4			
4.5	Curb Prep		8/31/22	9/1/22	1	0%								$\perp$	$\perp$															$\perp$	4			
4.6	Pour Curbs		9/5/22	9/7/22	2	ο%									$\perp$		$\perp$									_				$\perp$	$\perp$			
4.7	Sidewalk Grading		9/14/22	9/19/22	5	ο%									$\perp$		$\perp$																	
4.8	Pour Sidewalks		9/14/22	9/20/22	6	0%											$\perp$																	
4.9	Paving		9/13/22	9/13/22	0	0%																												
7	Storm				0	0%																												
7-4	Catch Basins		8/23/22	8/25/22	2	0%																												
7.5	8" Storm Pipe		8/17/22	8/24/22	7	ο%																												
7.6	4" Storm Pipe		8/23/22	8/24/22	1	o%																												
7.6	Rain Gardens		8/23/22	8/25/22	2	ο%																												
8	Additional Work				0	ο%																												
8.1	Thermoplastic Striping		9/14/22	9/21/22	7	0%																												
8.2	Bollards		9/19/22	9/20/22	1	0%																												
8.3	Landscape		9/19/22	9/30/22	11	0%		П																								$\Box$		$\neg \neg$
8.4	Punchlist		10/3/22	10/7/22	4	0%																												