

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024																												2025										
						July				August				September				October				November				December				January				uary										
						07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02								
CITY OF LINCOLN CITY: US101 PEDEDESTRIAN IMP.						106	08-Jul-24	05-Dec-24	0	CITY OF LINCOLN CITY: US101 PEDEDESTRIAN IMP.																																		
GENERAL						106	08-Jul-24	05-Dec-24	0	GENERAL																																		
A	START WORK	0	08-Jul-24		18	◆ START WORK																																						
B	MOBILIZATION	5	08-Jul-24	12-Jul-24	101	■ MOBILIZATION																																						
C	SUBSTANTIAL COMPLETION	0		08-Jul-24	106	◆ SUBSTANTIAL COMPLETION																																						
D	BOARDWALK SUBMITTAL/PROCUREMENT	96	08-Jul-24	19-Nov-24	0	■ BOARDWALK SUBMITTAL/PROCUREMENT																																						
E	BACKFILL/CLEANUP	5	01-Nov-24	07-Nov-24	18	■ BACKFILL/CLEANUP																																						
F	SUBSTANTIAL COMPLETION EXC. BRIDGE SECTIONS	0		05-Dec-24	0	◆ SUBSTANTIAL COMPLETION EXC. BRIDGE SECTIONS																																						
ROADWAY						85	08-Jul-24	04-Nov-24	21	ROADWAY																																		
R-010	INSTALL TRAFFIC CONTROL	2	08-Jul-24	09-Jul-24	18	■ INSTALL TRAFFIC CONTROL																																						
R-020	INSTALL EROSION CONTROL/TREE FENCE	5	08-Jul-24	12-Jul-24	18	■ INSTALL EROSION CONTROL/TREE FENCE																																						
R-030	CLEAR AND GRUB/STRIP SITE	3	15-Jul-24	17-Jul-24	18	■ CLEAR AND GRUB/STRIP SITE																																						
R-040	REMOVE STRUCTURES AND OBSTRUCTIONS	3	17-Jul-24	19-Jul-24	18	■ REMOVE STRUCTURES AND OBSTRUCTIONS																																						
R-050	BUILD SUBGRADE/PLACE STONE EMBANKMENT	20	22-Jul-24	16-Aug-24	18	■ BUILD SUBGRADE/PLACE STONE EMBANKMENT																																						
R-060	CONSTRUCT LANDSCAPE WALL	4	13-Aug-24	16-Aug-24	27	■ CONSTRUCT LANDSCAPE WALL																																						
R-070	INSTALL STORM INC. OUTFALLS	3	19-Aug-24	21-Aug-24	18	■ INSTALL STORM INC. OUTFALLS																																						
R-080	RELOCATE EXTG. FH	1	22-Aug-24	22-Aug-24	18	■ RELOCATE EXTG. FH																																						
R-090	PLACE AGGREGATE BASE	2	23-Aug-24	26-Aug-24	18	■ PLACE AGGREGATE BASE																																						
R-100	PREP/CONSTRUCT CURB	3	27-Aug-24	29-Aug-24	18	■ PREP/CONSTRUCT CURB																																						
R-110	PREP/CONSTRUCT WALK	26	30-Aug-24	07-Oct-24	18	■ PREP/CONSTRUCT WALK																																						
R-120	MODIFY EXTG SIGNAL	5	08-Oct-24	14-Oct-24	29	■ MODIFY EXTG SIGNAL																																						
R-130	FINE GRADE AGGREGATE BASE	1	08-Oct-24	08-Oct-24	18	■ FINE GRADE AGGREGATE BASE																																						
R-140	PAVE ACP	2	09-Oct-24	10-Oct-24	18	■ PAVE ACP																																						
R-150	CONSTRUCT LANDSCAPE STRIP	4	11-Oct-24	16-Oct-24	18	■ CONSTRUCT LANDSCAPE STRIP																																						
R-160	INSTALL MULCH/WQS	4	17-Oct-24	22-Oct-24	25	■ INSTALL MULCH/WQS																																						
R-170	GRADE ROCK SHOULDERS/BUFFERS	5	17-Oct-24	23-Oct-24	18	■ GRADE ROCK SHOULDERS/BUFFERS																																						
R-180	INSTALL PERMANENT SIGNS	3	24-Oct-24	28-Oct-24	21	■ INSTALL PERMANENT SIGNS																																						
R-190	INSTALL GUARDRAIL	4	24-Oct-24	29-Oct-24	18	■ INSTALL GUARDRAIL																																						
R-200	INSTALL FINAL STABILIZATION	5	29-Oct-24	04-Nov-24	21	■ INSTALL FINAL STABILIZATION																																						
R-210	INSTALL PERMANENT STRIPING	2	30-Oct-24	31-Oct-24	18	■ INSTALL PERMANENT STRIPING																																						
STRUCTURE						78	15-Aug-24	05-Dec-24	0	STRUCTURE																																		
S-010	INSTALL CASING/STONE EMB BENTS 1 & 12	2	15-Aug-24	16-Aug-24	20	■ INSTALL CASING/STONE EMB BENTS 1 & 12																																						
S-020	PREP/DRIVE PILE	12	19-Aug-24	04-Sep-24	20	■ PREP/DRIVE PILE																																						
S-030	INSTALL REINFORCEMENT IN PILE	3	05-Sep-24	09-Sep-24	20	■ INSTALL REINFORCEMENT IN PILE																																						
S-040	INSTALL BEARING PLATE	10	10-Sep-24	23-Sep-24	20	■ INSTALL BEARING PLATE																																						
S-050	INSTALL PRECAST PILE CAPS	5	24-Sep-24	30-Sep-24	20	■ INSTALL PRECAST PILE CAPS																																						
S-060	POUR CONC. CLOSURE POUR	3	01-Oct-24	03-Oct-24	20	■ POUR CONC. CLOSURE POUR																																						
S-070	SET PREFABRICATED BRIDGE SECTIONS/FINISH	10	20-Nov-24	05-Dec-24	0	■ SET PREFABRICATED BRIDGE SECTION																																						



Start Date: 08-Jul-24
Finish Date: 05-Dec-24
Data Date: 08-Jul-24
Current Date: 31-May-24
Page 1/1